



SAMPLE SCHEDULE

CONTRACTOR SCHEDULE

CLIENT SCHEDULE

October 20 to October 31

- Rough in plumbing begins
 - Coring completed
 - Order in-wall plumbing
 - Order exterior doors
 - Order interior doors
 - Frame ceilings
 - Electrical recessed cans delivered
 - Begin electrical rough in
- Kitchen cabinets ordered
 - Select towel warmer
 - Decide low voltage supplier
 - Approve doors to order
 - Decide in-wall plumbing
 - Decide all appliances
 - Decide all tile and stone materials

November 3 to November 14

- Finish rough-in HVAC
 - Finish sound insulation
 - Order towel warmer
 - Complete plumbing rough-in
 - Discuss scone options at elevator with manager
 - Complete all framing
 - Order trim materials
 -
- Decide bath cabinet supplier
 - Provide all finish trim decisions
 - Work out closet details
 - Confirm grab bars and hardware – manufacturer and location

November 17 to November 28

- Set up tile level mark
 - Complete electrical rough in
 - Low voltage installation
 - Sprinkler installation
 - Fire safety alarm installed
 - Order all vanities
 - Deadline to order all cabinets
 - HVAC inspection
 - Plumbing inspection, if in-wall plumbing is installed
 - Order all grab bars and hardware
- Review electrical
 - Order all cabinets
 - Decide and draw all tile (stone details)
 - Decide closet company



December 1 to December 12

- Electrical inspection
- Low voltage inspection
- All blocking installed, especially shower grab bars
- Insulation completed
- Remove ext. windows & close
- Install vacuum system
- Order all stone and tile
- Set up floor leveler
- Notify wood floor installer of progress of job
- Review low voltage wiring
- Order closets

December 15 to January 2

- Framing inspection
- Install floor leveler in Galleria
- Install all plywood leveling
- Sheetrock – second wall installed
- Install exterior doors, if available
- Set up wood floor installer
- Review all decorative lighting

January 5 to January 16

- Sheetrock finished
- Begin install of interior doors
- Install membrane and build up floor level in Master Bath
- Order all decorative lighting
- Review all trim details, particularly in study and office

January 19 to January 30

- Finish installation of doors
- Trim
- Install floor warming system
- Begin tile work
- Order final plumbing
- Install wood flooring in kitchen
- Review secondary wall in Robyn's shower
- Review tile with tile contractor



February 2 to February 13

- Install Kitchen cabinets
- Continue trim
- Continue tile work

February 16 to February 27

- Install bath cabinets
- Complete most of trim
- Continue tile installation
- Install cabinets in study and office
- Install closets
- Order all decorative lighting
- Install Kitchen countertops
- Install door hardware

March 1 to March 12

- Complete tile work
- Install cabinet tops
- Order mirrors, glass surrounds, and glass shelves
- Install Kitchen appliances and sink
- Set up recessed can trims to be delivered
- Set up decorative trims to be delivered
- Notify Painter of schedule

March 15 to March 26

- Paint all ceilings for recessed cans
- Final plumbing
- Final HVAC, if ceilings are ready
- Final electrical, if ceilings are ready

Notify Carpet Installer
of schedule

March 29 to April 9

- Install all glass & mirrors
- Install towel bars, etc. and remove for paint
- Install grab bars
- Install towel warmer
- Complete HVAC and inspect
- Complete plumbing and inspect
- Continue electrical final



April 12 to April 23

- Electrical Inspection
- Punch list created
- Low voltage inspection
- Vacuum system completed
- Hardwood floors installed
- Final Inspection

April 26 to May 7

- Rough clean up
- Punch list work
- Paint

May 10 to May 21

- Complete Paint
- Clean up
- Reinstall Hardware
- Install carpet
